

Contract	Change	No.		
"	"	"	2	100% ✓
"	"	"	3	100% ✓
"	"	"	4	100% ✓
"	"	"	5	20% 25
"	"	"	6	85% ✓
"	"	"	10	100% ✓

avg 50%

CONSTRUCTION PROGRESS REPORT FOR
MONTH OF January 195 4

To be submitted (in duplicate) as of the first day of each month on all projects involving new construction, repairs, or alterations. If authorization has been received and work not yet commenced, report should be submitted, giving under "Date of Commencement", the known or estimated date when work will commence.

STATSPEC
STATINTL

Project Title: [REDACTED] Location: [REDACTED] STATINTL
Contractor: [REDACTED] Allotment No.: 4442-40-001
Date of Commencement: 15 June 1953 Scheduled Completion Date: 12 Dec. 1953
Advanced to 11 January 1954
Authority for construction (identification of instrument authorizing work):

REC action ID/I - 195-53, dated 13 April 1953

Brief description of work involved: Construction of New Operations Building,
Auxiliary Building, Fences, etc.

Percent completed in various branches of work:

Excavation, grading & paving	30%	35	Flooring	%	
Concrete, cement work	98%	99	Hardware	%	
Structural steel & misc. iron	100%	✓	Painting, glazing	10%	24
Masonry	98%	100	Plumbing	85%	93
Carpentry, millwork, toil. work	52%	68	Heating, ventilating	5%	4
Roofing, waterproofing	75%	100	Electrical	80%	73
Sheet metal	60%	75	Electric fixtures	20%	40
Lath, plaster, acoustic	7%	38	Approach work Change #1	40%	✓
Insulation	75%	100	Other	%	
Aluminum & steel windows	100%	✓	Framing, fence, flag pole	85%	
Ceramic Tile	%		Aluminum entrances	%	

Totals:

Amount of contract, including additions and deductions	\$ 380,574.82	
Value of work completed to date	212,207.41	246,937.9
Value of materials on site	1,500.00	1,500.00
Value of materials in storage	1,106.56	1,106.56
Total value of completed work and materials	214,813.97	249,544.52
Total of partial payments to <u>3 February</u> 195 <u>4</u>	193,332.57	246,844.00

BY _____
(Signature)

See opposite side for instructions.

1. This blank is an interim form to be used in reporting progress on all contracts involving expenditure of funds for construction, including alterations and repairs to existing structures and is intended to supplement the Real Property Report (Form No. 36-219) in affording a complete record of the Agency's real property holdings.

2. When no Agency technical representative is assigned to the project or to the station under whose jurisdiction the work is being done, the necessary information should be obtained from the appropriate representative of the Agency responsible for management of the contract.

3. If various units of work under one authorization do not lend themselves to inclusion in one progress report, separate sheets should be submitted; e.g., when work under a given authorization is handled under two or more separate contracts.